



RWinvest

RW Invest
14 Colquitt Street
Liverpool
L1 4DE
www.rw-invest.com



CITY RESIDENCE
CONSTRUCTION UPDATE
SEPTEMBER 2017



City Residence

City Residence, Liverpool, L5 2PY

Currently on target for all properties to be completed as per schedule

- Plots are at varying stages from having the roof timbers installed to being plastered:
- Plots 1 - 8 are currently at the first fix stage with joiners. Plumbers and electricians will be starting on these units next week once plots 9 -16 are completed
- Plots 9 - 16 are currently at the first fix stage with plumbers & electricians. Plasterers will be starting on these units next week
- Plots 17 - 21 now have roof timbers which are nearly completed and roof tilers will be starting next week
- Plots 22-25 will have the roof timbers installed from next week and the roof tilers are to follow the week after
- Plots 26 - 28 now have roof timbers which are nearly completed and roof tilers will be starting next week
- Plots 29 - 30 have seen the start of the roof tiling and plan to see the first fix joiners starting next week

If you need any further information in the meantime, please feel free to call us at the following offices:

London +44 (0)207 100 4141
Liverpool +44 (0)151 958 1254



Roof timbers being installed



Roof tiles in place



Great Homer Street City District - Retail units and supermarket nearby

